Sub-D... Vr No:

NAME OF WORK: Construction of Frist floor office for AEE (Yeshwanthapur) At J P Park Swimming Pool parking Area in J P Park ward No-17.

A) Premeasurements

Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
15	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.						
						Sqm	
	Building wall Right side	2	18.10	3.50	126.7		
	Ward	2	4.20	1.70	14.28		
		4	11.9	1.70	80.92		
		2	3.9	3.50	27.3		
		1	7.52	3.50	26.32		
	Sample reciewing	2	2.70	3.50	18.9		
	W/C	1	2.50	3.50	8.75		
	Back side wall	1	12.20	3.50	42.7		
	Toilet wall	4	5.90	3.50	82.6		
	Front side wall	1	15.4	3.50	53.9		
	Centre wall	1	4.7	3.50	16.45		
		1	5.95	1.10	6.545		
					505.37		
	Deduction Door D2 (-)	9	0.90	2.10	17.01		
	(-)	4	0.75	2.10	6.30		
	Window W(-)	6	1.80	0.65	7.02		
	Front entry glass door	6	1.80	0.65	7.02		
	R/s(-)	1	2.50	3.00	7.50		
	Derduction of Columns	15	0.45	3.50	23.63		
	Ventilators	4	2.90	0.75	8.70		
	Open space	1	4.90	1.35	6.62		
		1	6.80	2.40	16.32		
		1	2.80	2.40	6.72		
					106.83		
					398.54		
				Limit	366.12		
	Total Qty				**366.12**		
	Qty Upto 125% of BOQ				**156.04**		
	Qty Beyound 125% of BOQ				**210.08**		
	Present Qty				**366.12**		

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ವಲಯ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

NAME OF WORK: Construction of Frist floor office for AEE (Yeshwanthapur) At J P Park Swimming Pool parking Area in J P Park ward No-17.

A) Premeasurements

Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
16	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.						
	Ground Floor						
	Ward	4	5.90	4.20	99.12		
	Passage	1	11.90	2.55	30.35		
		1	2.50	2.00	5.00		
	Waiting room	1	5.00	6.00	30.00		
	medical shop	1	3.40	2.90	9.86		
	Toilet	1	1.50	2.20	3.30		
		2	3.00	2.20	13.20		
	Toilet	2	5.90	1.75	20.65		
	Passage	1	5.85	1.65	9.65		
	Reciption	1	8.80	6.10	53.68		
	Lift room side	1	3.00	1.85	5.55		
		1	6.60	4.40	29.04		
	Beam bottom	4	6.75	0.30	8.10		
		2	6.10	0.30	3.66		
	Front side beam	2	7.00	0.30	4.20		
	Left side	1	7.40	0.30	2.22		
		2	4.50	0.30	2.70		
					330.28		
				Limit	327.60		
	Qty Upto 125% of BOQ				**129.06**		
	Qty Beyound 125% of BOQ				**198.54**		
	Present Qty				**327.60**		

AE

Scanned by CamScanner

NAME OF WORK: Construction of Frist floor office for AEE (Yeshwanthapur) At J P Park Swimming Pool parking Area in J P Park ward No-17.

A) Premeasurements

Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
19	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.						
	Building wall Right side	2	18.10	3.50	126.70		
		1	9	3.50	31.50		
	Back side	1	12.2	3.50	42.70		
		1	4.00	3.50	14.00		
	Front side	1	15.4	3.50	53.90	Sqm	
					268.80		
				Limt	266.00		
	Total Qty				266.00		
	Present Qty				**210.00**		

AEE

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

CONTRACT CERTIFICATE Dated: 24-

NAME OF WORK: Construction of Frist floor office for AEE (Yeshwanthapur) At J P Park Swimming Pool parking Area in J P Park ward No-17.							
A) Premeasurements							
Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
20	Extra for providing and mixing waterproofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:3, 20mm thick cost of materials complete as per specifications.						
	Building wall Right side	2	18.10	3.50	126.70		
		1	9	3.50	31.50		
	Back side	1	12.2	3.50	42.70		
		1	4.00	3.50	14.00		
	Front side	1	15.4	3.50	53.90	Sqm	
					268.80		
				Limt	266.00		
	Total Qty				**266.00**		
	Present Qty				**266.00**		

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

NAME OF WORK: Construction of Frist floor office for AEE (Yeshwanthapur) At J P Park Swimming Pool parking Area in J P Park ward No-17.

A) Premeasurements

Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
21	Providing and fixing plaster mesh 100mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)						
						Sqm	
	For Column Joint	12	3.50	3.60	151.20		
	Total Qty				**151.20**		
	Present Qty				**151.20**		

AEE

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

NAME OF WORK: Construction of Frist floor office for AEE (Yeshwanthapur) At J P Park Swimming Pool parking Area in J P Park ward No-17.

A) Premeasurements

Item No	Discription of Item	No	Length	Depth		Qty	Unit	Remarks
22	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications							
	Door	6	5.00	0.13	0.13	0.47		
	Windows	4	6.00	0.13	0.13	0.38	Cum	
	Ventilators					0.84		
					Limit	0.83		
	Total Qty					**0.83**		

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner